

6210

TRAVELLER

Customer

Carrylift Materials Handling Ltd
 3 Peel Road
 West Pimbo
 Skelmersdale
 WN8 9PT

Date: 12-Oct-05

Your Ref: TPO 3378

Our Ref: 05-0969

Specification

Description	
Basic Machine	1 x C4000 CombiLift Forklift Machine 4000Kg Capacity @ 600mm Load Centre Platform 1200mm
Std Equipment	Std 150mm x 45mm x 1200mm Forks Fully Enclosed Cabin with windshield wipers 4 Work Lights with guards (2 forward and 2 sideward) Flashing Beacon Back up alarm Solid Soft Ride Tyres (450x200mm front, 680x255mm rear) Colour / CombiLift Green and Grey Diesel Engine - Kubota V2003 TE 48kW
Optional Extras	Colour: Hi-Vis Yellow / Grey 5552mm Triplex Mast with 1692mm Free Lift (closed height 2697mm)

21/12/05

Build Spec Sheet

Model:	C4000	Cust:	Carrylift
Frame:	Std		
Door:	Full	Our Ref:	05-0969
Cab Modification:	\	Your Ref:	TPO 3378
Loom Modification:	\		
Mast:	5.5Triplex	Cab:	Std
Attachment:		Colour:	Mellon Yellow
Notes:	20 Spare Keys		
Serial Nos:		Engine:	Kubota Diesel
Carriage Cyl	CMR00051		
Tilt Cyl Part	Std CMR00017	Forks:	1200x150x45
Engine No:	05110372		
Drive Pump No:	21177892	Serial Plate Details.	
Mast No:	M 43474	Model	C4000
R.H Fork No:		Serial No:	6210
L.H Fork No:		Rated Capacity	4000kg
R.H Motor No:	18311 40	Load Centre	600mm
L.H Motor No:	18311 30	Unladen Weight	5800kg
Rear Motor No:	758329	Manufactured On	05 12
Built By:	G Coyle		

ASSEMBLY CHECKLIST

Customer :

Serial No:

Assembled By:

Date:

CHECK

TICK

1. Hoses on rear arm clearing backplate and wheel.
2. Front drive hoses not protruding past edge of platform.
3. Drive hose across chasis not hitting carriage or tilt cylinders
4. All hoses going to front hubs are tied up.
5. All drive hoses at drive block on pump clearing chasis and battery.
6. Battery leads tied up and not rubbing drive hoses.
7. Diesel tank clearing cab.
8. Paint finish on diesel and hvd oil tank.
9. Steering - valvebank hoses tied up.
10. All diesel and gas lines tied up.
11. Air, gas and water hose on top of GM engine tied up.
12. Spot lamps wired and checked.
13. Wipers wired and set.
14. Radiator cowling, radiator shroud and fan all set correctly.
15. Wiring loom in tidy.
16. Inching valve not slipping.
17. Engine temp ok.
18. Suction filter tight.
19. Plugs and relief valves on v-bank tight.
20. Coolant strength ok (-30°)
21. Water leaks at engine (jubilee clips tight)
22. Hvd oil level ok.
23. Fit correct forks and check bend angle.
24. Tilt back 5°, tilt fwd 3°
25. Spiral wrap heater hoses and loom behind radiator.
26. Valvebank return hose tied up and clearing engine and starter
27. Hvd oil leaks, after roadtest.
28. Valvebank pressures
29. Proximity switches secured.
30. Low fuel switch working.
31. Grease and Chainlube

PDI:

1. Caps and plugs all fitted
2. Traveller complete / assembly check done.
3. Hyd oil and diesel level o.k.
4. Wheels torqued 30NM.
5. Door finished and all cab foam in place.
6. Machine touched up and mast sprayed.
7. All decals in place.
8. 4-way set correctly
9. H/meter connected and warning lamps work.

Checked By: